1st & final.

MEASUREMENT BOOK BR 445/ 31.07.2014

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
Name of work:- Improvements to road from Hejaragatta main Road to Vigneshwara layout Chikkasandra in ward no-12 in SSD.							
Agency:- Technical Manager (West) KRIDL							
WO:- NO EE/DD/WO/89/13-14		D:- 27/6/14					
JC:- 012-14-000033.		Est cost:- 47.50 lakh.					
		Measurement on 21/7/14					
I-1	Earth work in surface excavation in ordinary soil for levelling & lowering the ground manually (other than foundation of buildings, culverts, cables) & removing the excavated stuff to a distance not exceeding 50m & lift upto 1.5m excavated surface. level complete as per specifications.						

M. A. R. 57 (Rule
Measurement B

No. B

224509

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Qty vide Pg no	22450 3/, Qty Ltd to tender	of this M.B.	349.50 cum @	90=12	~~349.50 cum~~ Rs:-	31706=00 ~~30754=00~~ Pa
I-2	construction of granular sub base by providing clean graded material mixing in a mechanical plant at one carriage of mixed material to work site spreading in uniform layers with motor grader on prepared surface complete as per specifications.						
	Qty vide Pg no. 22450 4/, Qty Ltd to tender	of this M.B.	174.75	@	1060.56	~~174~~ 179.5 sqm Rs:-	185333=00 ~~174765=00~~ Pa

MEASUREMENT BOOK

M. A. R. 57 (Rule 11(
Measurement Book

No. B
224512

Serial No. .....
Name of Work ..... From.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
I-8	Providing & laying bituminous concrete with 100-120 TPH batch type hot mix plant producing an average output of 75 tonnes per hour laying crushed aggregates of specified grading premixed with bituminous binder @ 5.4 to 5.6% of mix & filler, transporting the hot mix to work site laying with hydrostatic paver finisher with sensor control to the required grade level & alignment rolling & smooth wheeled vibratory & tandem rollers to achieve the desired compaction as per morth 30-45 mm compacted thickness 6% bitumen.	1	30.0	12.4+7.8/2	0.04	12.12 sqm	
		1	30.0	7.8+7.7/2	0.04	9.30 sqm	
		1	30.0	7.9+7.3/2	0.04	9.04 sqm	
		1	30.0	7.3²/2	0.04	8.76 sqm	
		1	30.0	7.3+6.6/2	0.04	8.76 − 8.34 sqm	
		1	30.0	6.6+6.6/2	0.04	8.34 − 7.92 sqm	
		1	30.0	6.6+6.6/2	0.04	7.92 − 7.92 sqm	
		1	30.0	6.6+7.0/2	0.04	7.92 − 8.16 sqm	
		1	30.0	7.0+7.5/2	0.04	8.70 sqm	
		1	30.0	7.5+7.4/2	0.04	8.94 sqm	
		1	30.0	7.4+6.5/2	0.04	8.34 sqm	

esbe
e
21/7/14
EE(D)

MEASUREMENT BOOK

M. A. R. 57 (Rule 1
Measurement Boc

No. B 224515

Audited and admitted for Rs. 4655963=00

Passed by Cheque for Rs. 4015738=00

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work 6402225=00

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		2	1100.0	0.15		= 330.0 sqm	
		2	146.0	0.15		= 43.80 sqm	
		176	1.10	0.15		= 29.04 sqm	
						714.84 sqm	
						@ 471=96 Rs - 337645=00	
I-11	Disposal of Debris to the final place of disposal with all lead & lift complete as per specification					349.50 cum	
						@ 72=71 Rs - 25415=00	
	Total Amount :-					4236026=00	4232694=00
	KR/DL 10%+1% :-					46596=00	4232694=00
	AC 1% :-					42361=00	4232694=00
						4744350=00	4655963=00

Certificate

1) Certified that Contractor has done the work satisfactory

2) Certified that there is no due work from contractor side

3) Certified that contractor has removed all debris from work spot.

Paid N.K. 21/7/14.

Accounts Superintendent

B.B.M.P. Dasarahalli

Paid N.K. 21/7/14

Hesaraghatta Main Road.

Govt School

Vani School Road

Chikkasandra.

Sapthagiri College Road

895.0m

N

Rabbana Aarogya Ltd.

Vignesh Ayurvedic Complex

1st cross

93.0 m